

PROJECT: FUL-120-14.08		DRILLING FIRM / OPERATOR: TTL / JW		DRILL RIG: CME 550X ATV		STATION / OFFSET: 743+78, 11' LT.		EXPLORATION ID	
TYPE: BRIDGE		SAMPLING FIRM / LOGGER: TTL / KKC		HAMMER: CME AUTOMATIC		ALIGNMENT: SR 120		B-002-0-20	
PID: 101140 SFN: 2601745		DRILLING METHOD: 3.25" HSA		CALIBRATION DATE: 2/20/19		ELEVATION: 719.3 (NAVD88) EOB: 1.0 ft.		PAGE	
START: 10/7/20 END: 10/7/20		SAMPLING METHOD: SPT		ENERGY RATIO (%): 77.3		COORD: 748261.5900 N. 1583326.6100 E		1 OF 1	
MATERIAL DESCRIPTION AND NOTES		ELEV.		REC SAMPLE		GRADATION (%)		ODOT	
		719.3		ID		GR CS FS SI CL LL PL PI		CLASS (G)	
ASPHALT - 2 INCHES REINFORCED CONCRETE - 10 INCHES		SPT/ RQD		N ₆₀ (%)		HP (tsf)		WC	
		DEPTHS							
		719.1							
		718.3							
		EOB		1					

STANDARD ODOT LOG W/ SULFATES (6.5 X 11) - OH DOT.GDT - 1/14/22 14:53 - S:\PROJECTS\1987301.GPJ

NOTES: BORING TERMINATED AT 1.0' DUE TO REBAR.

ABANDONMENT METHODS. MATERIALS. QUANTITIES: 0.5 BAG ASPHALT PATCH