

Utility Note  
PID 112280  
HAN-US68/SR15-INTERCHANGE  
February 1, 2024.

AEP  
Mike Lepley  
740-981-5133

At T.R. 80 STA. 11+48 an existing power pole will be relocated to STA.11+48, Offset Rt. 6' and have a push pole attached. The relocated power pole will be cornered at the L/A R/W and residential property line, near the proposed curb on the South side of T.R.80. The structure relocation will be completed before the March 21, 2024, sale date.

AT&T  
Rob Fey  
419-508-0395

AT&T has 3 above ground facilities at TR 80 at STA. 11+48 being relocated. Buried cable connecting to the facilities and beyond will be investigated and adjust depth if as needed to avoid work conflict. The relocated above ground facilities will be built South of the relocated AEP power pole, inside the Ohio Bell easement and outside of project work limits. The proposed relocations completion is May 1, 2024.

A buried cable crossing US68 @ STA. 611+50 of the C/L will remain.

Columbia Gas  
Adam Hamman  
419-427-3219

Columbia Gas has communicated their facilities along TR 80 but did not find any conflicts within the construction plans.

Hancock Wood Cooperative  
Andy Fisher  
800-445-4840

Hancock Wood Cooperative has reviewed the plans and communicated no facilities within the defined project area.

Buckeye Cable

Michael Shehan

419-424-7121

Buckeye Cable has communicated they currently have no facilities within the construction work limits.

Findlay Sanitary Sewer

Jeremy Kalb

419-424-7121

No sanitary sewer conflicts reported by the City of Findlay.

Findlay Water Department

Jeremy Kalb

419-424-7121

No water conflicts reported by the City of Findlay.

Utility note prepared by Matt Pickering, District 1 Utility Coordinator.

Phone: 419-549-6587

[Matt.Pickering@dot.ohio.gov](mailto:Matt.Pickering@dot.ohio.gov)

