

FORCE ACCOUNT STRUCTURE WORK SHEET

County Logan Route 10.287
 Date March 26-1959 Section 05.66
 Structure Log (Miles) 10.05
 Type Stone arch
 Size 24x24
 Length 24 ft
 Skewed? (Yes or no) no
 Height from Flow Line to Grade 60 inches
 General Condition of Structure (Broken down, rusting, etc.) Stone falling out
 Does structure need to be raised? (Explain) no

Does structure need to be relocated? (Explain) no
 Any evidence of sewage? (yes or no) no
 Location of catch basins nearby, if any: none
 Any history of drainage complaints, if known (Explain) none

PROPOSED WORK

Type Galv. Pipe
 Size Arch Pipe 56"x31"
 Length (New Structure only) 40 ft
 Extension Length: Rt. side _____ Lt. side _____
 Catch basin work required _____
 Other work required none

Description of Detour; if required (if none is required, write "none")
Detour over 68 to Bellefontaine + 33 East to VET. 287

Statement by County Engineer

(Applicable for complete new pipe culvert replacements only)

I hereby approve the placing by the State of Ohio Department of Highways of a new pipe culvert as hereinbefore described and at the location indicated.

Signed: X

X County Engineer

Date X

Prepared by: Paul E. Morris Date: _____

Field checked by: _____ Div. Supt. Date _____

Approved: _____ Date: _____

Engineer

892

895

898 (1)

899

900

901

902

903

904

905

906

907

908

909

910

911

912

913

914

915

916

917

918

919

920

921

922

923