

Ohio Department of Transportation - Prebid Questions

Project No. 160630

Sale Date - 1/19/2017

SUM-103632 - IR 77-15.18

Question Submitted: 1/2/2017 12:35:51 PM

Given the time required to setup and maintain the maturity curve for cure time, as well as the unpredictability of the RRCM mix. Please review the disincentive of \$7500 per hour given the size, scope and duration of this project. \$125 per minute is very excessive given the RRCM product itself and scope of work required.

Question Submitted: 12/2/2016 11:43:21 AM

please add STD BP 2.5 to the Standard drawings for this project and provide a detail for the longitudinal joints as specified in the repair quantity.

We will add direction in the plan to refer to BP-2.5 for the transverse joints and to refer to BP-2.1 for the longitudinal joints.

Question Submitted: 11/21/2016 9:01:04 AM

Under Reference number 7 Plan Page 4 is the intent to install a new 18" Prefabricated Edge Underdrains per Item 611 or is the Underdrain paid under item 605 Reference 3 6" Shallow Pipe Underdrains ?

Underdrains will be 6" Shallow Pipe Underdrains. There will be no 18" Prefabricated Edge underdrains.