

FRA-161-15.80

Stage 3 Backcheck - 4th Review Comments

RESPONSE LEGEND

- A: AGREE FULLY, revised per comment
- B: AGREE PARTLY, EXCEPTIONS NOTED
- C: DISAGREE FULLY, REASONS NOTED
- D: COMMENT HAS BEEN SUPERSEDED BY DESIGN DEVELOPMENT
- E: QUESTION ONLY. ANSWER PROVIDED
- F: NO ACTION REQUIRED

City of Columbus Project #:

ODOT PID #: 117607

Date: *Note to consultant: Comment completed and verified by Jeff Hackenbracht -6-06-2024*

NO.	SHEET NO	COLOR	COMMENTS	COMMENT BY	ACTION REQ'D A,B,C, D,E,F	QUESTIONS/RESPONSE TO CITY	CURRENT STATUS (OPEN/CLOSED)
PLANS							
1	58	#N/A	Are these elevations correct?	dahill	E	Elevations were provided by SAM. Please refer to the utility note for the complete results of their investigation.	
2	4	#N/A	There is no 100-year Floodplain line on this side.	rmvansickle	A	Complied.	
3	4	#N/A	The Floodway line is the line I have marked blue. Please correct it.	rmvansickle	A	Complied.	
4	49	#N/A	Repeat Comment. Just Floodway through here.	rmvansickle	A	Complied.	
5	49	#N/A	Floodway isn't this line. It is the next line to the left.	rmvansickle	A	Complied.	
6	49	#N/A	Repeat Comment. Only Floodway here.	rmvansickle	A	Complied.	
7	49	#N/A	Only Floodway here. No 100-year Floodplain line here.	rmvansickle	A	Complied.	
8	1	#N/A	Please see minor floodplain comments & questions on p. 4 & 49. Renee VanSickle, 5-29-2024.	rmvansickle	A	Complied.	
9	58	#N/A	The required 3'-0" minimum horizontal separation is not being met here. It is evident that you are centering the maximum sized panel over the existing 12" water main in an attempt to provide as much horizontal separation that the current alignment can provide. However you are only providing approximately 9"-11" of horizontal clearance (out-to-out), which is not sufficient. Please revisit your current design and alignment to meet this separation requirement. Please verify & revise accordingly.	dahill	A	Complied by revising the alignment to provide the required 3'-0" min horizontal separation.	
Drainage Report							
10	1	Bright Green	Sign and Seal		A	Complied	