

PROJECT: FUL-120-14.08		DRILLING FIRM / OPERATOR:		TTL / JW		DRILL RIG: CME 550X ATV		STATION / OFFSET: 743+78, 11' L.T.		EXPLORATION ID: B-002-0-20									
TYPE: BRIDGE		SAMPLING FIRM / LOGGER:		TTL / KKC		HAMMER: CME AUTOMATIC		ALIGNMENT: SR 120											
PID: 101140 SFN: 2601745		DRILLING METHOD: 3.25" HSA				CALIBRATION DATE: 2/20/19		ELEVATION: 719.3 (NAV/D88) EOB: 1.0 ft.		PAGE 1 OF 1									
START: 10/7/20 END: 10/7/20		SAMPLING METHOD: SPT		SPT		ENERGY RATIO (%): 77.3		COORD: 748261.5900 N, 1583326.6100 E											
MATERIAL DESCRIPTION AND NOTES				ELEV.		REC SAMPLE		GRADATION (%)				ATTERBERG		ODOT CLASS (GI)		SO4 ABANDONED			
				719.3		ID		(tsf)		GR CS FS SI CL LL PL PI		WC							
				719.1															
				718.3															
ASPHALT - 2 INCHES REINFORCED CONCRETE - 10 INCHES				SPT / RQD		DEPTHS		N ₆₀											
				1		1													
				EOB		EOB													

STANDARD ODOT LOG W/ SULFATES (8.5 X 11) - OH DOT.GDT - 1/14/22 14:53 - S:\PROJECTS\1987301.GPJ

NOTES: BORING TERMINATED AT 1.0' DUE TO REBAR.

ABANDONMENT METHODS, MATERIALS, QUANTITIES: 0.5 BAG ASPHALT PATCH