

PID: 119890	SFN: N/A	PROJECT: FUL-20A-19.20	STATION / OFFSET: 1014+75, 9' LT.		START: 7/19/24	END: 7/22/24	PG 3 OF 3		B-002-0-24											
MATERIAL DESCRIPTION AND NOTES		ELEV.	DEPTHS		SPT/ RQD	N <sub>60</sub>	REC (%)	SAMPLE ID	HP (tsf)	GRADATION (%)					ATTERBERG			WC	ODOT CLASS (GI)	HOLE SEALED
		675.1			4	16	100	SS-34	3.00	GR	CS	FS	SI	CL	LL	PL	PI	26	A-6b (V)	
STIFF, GRAY, SILT AND CLAY, SOME SAND, MOIST		674.4	55		2	13	100	SS-35	2.00	0	3	18	26	53	24	13	11	19	A-6a (8)	
		671.9	56		5															
VERY STIFF TO HARD, GRAY, SILTY CLAY, LITTLE SAND, TRACE GRAVEL, DAMP			57		3	16	100	SS-36A	-	-	-	-	-	-	-	-	-	-	A-6a (V)	
			57		6			SS-36B	4.00	-	-	-	-	-	-	-	-	13	A-6b (V)	
			58		4	23	100	SS-37	>4.5	-	-	-	-	-	-	-	-	14	A-6b (V)	
			59		6	10														
			60		3	25	100	SS-38	4.25	-	-	-	-	-	-	-	-	14	A-6b (V)	
			61		6	11														
@60.5': HARD			61		7	34	100	SS-39	>4.5	-	-	-	-	-	-	-	-	13	A-6b (V)	
			62		10	13														
			63		5	29	100	SS-40	>4.5	-	-	-	-	-	-	-	-	12	A-6b (V)	
			63		7	13														
			64		8	54	100	SS-41	>4.5	-	-	-	-	-	-	-	-	14	A-6b (V)	
		663.9	EOB 65		16	21														
NOTES: NONE																				
ABANDONMENT METHODS, MATERIALS, QUANTITIES: PLACED 0.5 BAG ASPHALT PATCH; PUMPED 18 CF CEMENT-BENTONITE GROUT																				