

Scheckelhoff, Eric

From: Brunet, Mark
Sent: Wednesday, May 12, 2021 1:49 PM
To: Scheckelhoff, Eric
Cc: Maas, Rodney
Subject: WYA 23/30 Ramp Repairs

Eric,

Below is what I found on the pavement repairs for WYA 23/30 Ramps. I added notes about the differences in quantity from our last review. Please let me know if you have any questions or would like to discuss it at all.

Location	Notes	6' Repair	Slab Replacement	Stitching
US 30 WB to US 23 SB	A lot of the slabs we marked as stitching last time need repaired. We marked stitching to try to cut down project cost. We may be able to try stitching to save on cost, but I would recommend replacement.	9	51	92
US 30 EB Entr. Ramp from SR 231	Some slabs were stitched already. Others need replaced.	6	45	8
US 30 WB Exit Ramp to SR 231	Not sure why we didn't have quantity on previous job	3	20	29

Thanks,

Mark Brunet, P.E.

District 1 Pavement Engineer

ODOT District 1 Capital Programs

1885 North McCullough St., Lima, Ohio 45801

419.230.0348

transportation.ohio.gov

