

HAN-75-14.39

American Electric Power

Date: April 26, 2016

Underground Primary Relocation

Line Voltage 12 KV

Contacts:

Ken Prince – Sr. Engr. Tech. 419-563-1509

Bret Hibberd- Distribution Inspector 419-310-3779

Steve Lamont- Findlay-DDS 419-420-3005

Mandatory clear completion date 12/31/2016

**Sheet 498- 1135 W. Trenton Ave. Findlay, OH.**

Station 914 + 28', Left 125'

Relocate switching cabinet 41840524C40045 100 ft. south and 10' west.

Abandon existing underground from cabinet.

Install new 3ph. conductor to the north and west, replacing existing conductor to transformer 41840524C40431 and cabinet 41840524C40044.

New underground primary to be bored to new switch cabinet 41840524c40767. New underground primary be relocated 25' west of Of existing primary at the new switching cabinet 41840524c40767.