

NOTICE OF INTENT (NOI) ACREAGE CALCULATION FORM	1109-1
	REFERENCE SECTION 1109

		Area (acres)
Project Earth Disturbing Activities	0.22 + 0.24 + 0.17 =	0.63 ac
If the project is a Routine Maintenance Project, an NOI is not required. (See Section 1109)		
Contractor Earth Disturbing Activities		
Field Office per C&MS Item 619: Enter 0.125 for Type A; 0.25 for Type B; or 1.00 for Type C 0.12x3 =		0.36 ac
Batch Plant: Yes = 2.0; No = 0		0
Off-Project Waste / Borrow Pit: Add 1.0 acre per 15,000 CY of waste or borrow		0
Miscellaneous Other Off-Project Areas: Off-Project staging areas, stock yards, etc.		0
Contractor Earth Disturbing Activities	Subtotal	0.36 ac
Total Earth Disturbing Activities (add Project EDA and Contractor EDA)	TOTAL	0.99 ac
NOI Earth Disturbing Activities (see below to determine value)	TOTAL	N/A (Maintenance)

Project Earth Disturbing Activities - Enter the area of earth disturbing activities directly related to project activities. Earth disturbing activity is defined as any activity that exposes bare ground or an erodible material to storm water as well as anywhere Item 659 Seeding, or Item 660 Sodding is being furnished.

Contractor Earth Disturbing Activities:

Field Office - These sizes were determined with regard to size of the trailer, parking, and some stock area for equipment and materials based on Item 619 Field Office.

Batch Plant - It is assumed that a typical batch plant would occupy 2 acres of ground. The designer should investigate the location of the project relative to existing plants, facilities, etc. to estimate whether a batch plant might be used by the Contractor. This is not needed for existing plants, it is only for plants set up for the specific project.

Off-Project Waste / Borrow - The specified estimation is based on approximately 10 feet of depth or fill over 1 acre. The designer may choose a different value based on knowledge of the project area, bedrock elevations, previous projects, etc. Consideration should be given for grindings, as well. (10ft. x 43560 s.f. / 27 = 16,133 c.y. ~ 15,000 c.y.)

NOI Earth Disturbing Activities - This is the combined Project and Contractor Earth Disturbed Area. Based on project conditions and activities, some flexibility in the area calculation should be provided to avoid the possibility of the estimated work being less than the actual work. This scenario would require submittal of an NOI for projects originally calculated to be less than one acre during construction.

For projects with Total EDA less than one acre: No NOI is required.

A Routine Maintenance Project consists of activities that do not change the line, grade, or hydraulic capacity of the existing condition and has less than 5 acres of earth disturbing activities (see section 1109.2).