

December 12, 1969

Memo to: M. A. Ross

From: R. A. Booth

The following entry was made on the Journal of the Director of Highways, December 12, 1969, Volume 54, Page 1156.

WOOD COUNTY - STATE ROUTE NO. 582, SECTION 16.34, BRIDGE NO. WOO-582-1635 --
STRUCTURE EMERGENCY DECLARED.

WHEREAS, the above bridge is a one span concrete slab structure with a length of 14' - 0" and a roadway width of 27' - 1", acquired from the County in 1939, and,

WHEREAS, on December 9, 1969, the forward stone portion of the abutment pushed out and failed to the extent of necessitating the closing of this portion of State Route No. 582 to traffic and providing for a detour over other routes, and,


WHEREAS, in the interest of public safety and convenience, it is proposed to replace the structure by purchasing required material, removing existing structure, prepare trench and performing other necessary work by the maintenance force account method at a total estimated cost of \$15,000.00, and,

WHEREAS, the proposed purchase of materials and replacement can be completed within a minimum of time with the least inconvenience to the public and at a savings to the State by this method,

NOW, THEREFORE, I, P. E. Masheter, Director of Highways, do declare an emergency to exist and do authorize M. A. Ross, Deputy Director, Division of Operations, to proceed forthwith to make the necessary replacement by the proposed method in accordance with Section 5517.02 of the Revised Code of Ohio.

/s/ P. E. Masheter
Director of Highways

PY
cc: Reppel
Raubert
Eshleman
Stuckey
Stoker
Div. No. 2
File



DIVISION 2
STATE OF OHIO
DEPARTMENT OF HIGHWAYS
FORCE ACCOUNT BRIDGE RECORD

TO

DATE Dec 11, 1969

Ken Watson SUPT.

COPIES:
Orig. - Division Bridge Supt.
Copy - Superintendent (Fill in starting and completion data and return to Div. Bridge Engr.)

	WORK ORDER NO. <u>318</u>
--	---------------------------

Location	Description of Work
County <u>WOOD</u>	<i>Remove existing structure and both abutments - driving sheet piling behind rear abutment to protect portion of route. Prepare bedding for sectional plate pipe</i>
State Route <u>582</u>	
Section <u>16.34</u>	
Structure No. <u>W00-582-1635</u>	

Instructions and Sketches

arch. Backfill pipe and lay up riprap at ends. Realign both 12" concrete pipe and 6" pipe to discharge at end of pipe.

Charge Labor <u>6371</u>
Mat'l, & Equip. To: <u>6371</u>
Acct.
Classification <u>6371</u>
(At Location as above)

Authorized by

J. R. NAGY
Division Bridge Engineer

Date Work Started _____
Date Work Completed _____

EMERGENCY REPLACEMENT OF
W00-582-1635

