

## Underdrain Outlet Locations along State Route 161

From Ulry Road to New Albany Rd

Route	Side	Station*	Type	Notes (4/2015)
SR 161	Eastbound	96113	Precast Concrete Outlet	Not found
SR 161	Eastbound	96700	6" Underdrain	Full of rocks
SR 161	Eastbound	97290	Precast Concrete Outlet	
SR 161	Eastbound	97600		Not found
SR 161	Eastbound	98483	Precast Concrete Outlet	Outlet needs reset
SR 161	Eastbound	98740	Precast Concrete Outlet	Outlet needs reset/cleaned
SR 161	Eastbound	99300	Precast Concrete Outlet	
SR 161	Eastbound	99825	Precast Concrete Outlet	
SR 161	Eastbound	100440	Precast Concrete Outlet	
SR 161	Eastbound	100460	Precast Concrete Outlet	
SR 161	Eastbound	101035	Precast Concrete Outlet	Outlet needs reset
SR 161	Eastbound	101350		Not found
SR 161	Eastbound	105850		Not found
SR 161	Eastbound	106400	Precast Concrete Outlet	Not found
SR 161	Eastbound	107450	Precast Concrete Outlet	
SR 161	Westbound	96166	Precast Concrete Outlet	Not found
SR 161	Westbound	96700	Precast Concrete Outlet	Not found (Buried?)
SR 161	Westbound	97210	Precast Concrete Outlet	
SR 161	Westbound	97800	Precast Concrete Outlet	Needs cleaned
SR 161	Westbound	98483	Precast Concrete Outlet	
SR 161	Westbound	98740	Precast Concrete Outlet	Outlet needs reset/cleaned
SR 161	Westbound	99290	Precast Concrete Outlet	
SR 161	Westbound	99750	Precast Concrete Outlet	Outlet needs reset
SR 161	Westbound	100450	Precast Concrete Outlet	
SR 161	Westbound	101050	Precast Concrete Outlet	
SR 161	Westbound	106400	Precast Concrete Outlet	Needs cleaned

\*Stationing corresponds to FRA-161-16.75/LIC-161-0.00