

<b>Project No. :</b> <u>Union Street over Tinkers Creek Dist. 8</u>	<b>Bridge</b>	<b>PRELIMINARY</b>
	<b>Launch</b>	<b>N/A</b>
<b>Contractor:</b> <u>ODOT</u>	<b>Take Off By:</b> <u>MBN</u>	<b>Shipping Address:</b>
<b>Terms:</b> <u>N/A</u>	<b>Checked By:</b> <u>MAD</u>	
<b>Location:</b> <u>Cuyahoga County</u>	<b>Version:</b> <u>0</u>	
<b>Bridge Length (ft):</b> <u>140</u>	<b>Take Off Date:</b> <u>11/2/2023</u>	
<b>Bridge Width:</b> <u>EW</u>	<b>Inspection Date:</b> <u>10/30/2023</u>	
<b>Truss Construction:</b> <u>DSR1H Option</u>	<b>Launch Details</b>	Part list of existing material (bolts to be new)
<b>Deck Type:</b> <u>Steel</u>	<b>Method:</b>	
<b>Sidewalk:</b> <u>None</u>	<b>Nose:</b>	
<b>Guardrail:</b> <u>None</u>	<b>Tail:</b>	
<b>Specials:</b> <u>None</u>		

PART NO.	DESCRIPTION	QTY.		EXTRAS QTY	TOTAL QTY
AB051	PANEL PIN	112	0	8	120
AB052	SAFETY CLIP	224	0	16	240
AB079	HVY. PIN	20	0	5	25
AB079A	HVY. SAFETY CLIP	40	0	10	50
AB503	MALE BRG BLK	4	0		4
AB504	FEMALE BRG BLK	4	0		4
AB507	EW TRANSOM	15	0		15
AB513	RAKER BRACE	34	0		34
AB514	CHORD BRACE	52	0		52
AB518	TRANSOM BRACE	32	0		32
AB522	DIAGONAL BRACE	54	0		54
AB536A	AMER BRACE BOLT	56	0	4	60
AB546	DECK BOLT	168	0	7	175
AB547AS	AMER TRAN BOLT SHEAR	60	0	5	65
AB548A	AMER RAKER BOLT	60	0	5	65
AB549A	AMER SHT BRAC BOLT	206	0	14	220
AB584	CHORD BOLT	192	0	8	200
AB587	BEARING	8	0		8
AB587L	LOWER BRG. ELEMENT	4	0		4
AB587U	UPPER BRG.ELEMENT	4	0		4
AB591	EW SWAYBRACE	28	0		28
AB602	CURB UNIT	24	0		24
AB602C	COATED CURB UNIT	24	0		24
AB604C	COATED INFILL UNIT	12	0		12
AB604	INFILL UNIT	12	0		12
AB607	DECK UNIT CURB EOB LH	2	0		2
AB608	DECK UNIT CURB EOB RH	2	0		2
AB611	INFILL UNIT EOB	2	0		2
AB623	20FT HVY CHORD	24	0		24
AB701	PANEL	48	0		48
AB702	SHEAR PANEL	8	0		8
AB703	RAKER	30	0		30
WASHERS	Extra Washers for AB549A Bolts	60	0		60