


PID: 77370	BR ID:	PROJECT: FRA-70-14.48	STATION / OFFSET: 206+09 / 52.28 LT						START: 8/2/11	END: 8/3/11	PG 2 OF 2	B-035-1-10												
MATERIAL DESCRIPTION AND NOTES			ELEV.	DEPTHS		SPT/ RQD	N ₆₀	REC (%)	SAMPLE ID	HP (tsf)	GRADATION (%)					ATTERBERG			WC	ODOT CLASS (GI)	BACK FILL			
			691.7								GR	CS	FS	SI	CL	LL	PL	PI						
Dense to very dense gray GRAVEL WITH SAND (A-1-b), trace silt; wet. (continued)					61																			
					62																			
					63																			
					64	34 50/5"	-	100	SS-23	-	-	-	-	-	-	-	-	-	11	A-1-b (V)				
					65																			
					66																			
					67																			
					68																			
					69	25 37 31	90	28	SS-24	-	-	-	-	-	-	-	-	-	11	A-1-b (V)				
					70																			
					71																			
					72																			
					73																			
					74	25 35 48	109	100	SS-25	-	-	-	-	-	-	-	-	-	10	A-1-b (V)				
			676.7	EOB	75																			

NOTES: SEEPAGE AT 26.0 FEET AND 58.5 FEET; WATER LEVEL PRIOR TO ADDING WATER = 29.4 FEET; FINAL WATER LEVEL INCLUDING DRILLING WATER = 27.2 FEET.

ABANDONMENT METHODS, MATERIALS, QUANTITIES: 1 BAG ASPHALT PATCH; 3 BAGS BENTONITE CHIPS; 1 BAG QUICKCRETE