


PID: 77370	BR ID: _____	PROJECT: FRA-70-14.48	STATION / OFFSET: 209+10 / 46.85 LT						START: 8/1/11	END: 8/2/11	PG 2 OF 2	B-037-1-10									
MATERIAL DESCRIPTION AND NOTES			ELEV.	DEPTHS		SPT/ RQD	N ₆₀	REC (%)	SAMPLE ID	HP (tsf)	GRADATION (%)					ATTERBERG			WC	ODOT CLASS (GI)	HOLE SEALED
			685.5								GR	CS	FS	SI	CL	LL	PL	PI			
Very dense gray GRAVEL (A-1-a), "and" fine to coarse sand, trace silt; wet. (continued)				680.5	EOB	61	37	90	56	SS-21	-	-	-	-	-	-	-	-	8	A-1-a (V)	
						62															
						63															
						64															
						65															

NOTES: SEEPAGE AT 18.5 FEET AND 28.5 FEET; WATER LEVEL PRIOR TO ADDING WATER = 13.2 FEET; FINAL WATER LEVEL INCLUDING DRILLING WATER = 13.8 FEET.

ABANDONMENT METHODS, MATERIALS, QUANTITIES: 1 BAG ASPHALT PATCH; 1 BAG BENTONITE CHIPS; 2 BAGS BENTONITE GROUT; 1 BAG QUICKCRETE