

PID: 101140		SFN: 2601745	PROJECT: FUL-120-14.08		STATION / OFFSET: 743+06, 10' RT.		START: 10/7/20				END: 10/7/20				PG 3 OF 3		B-001-0-20								
MATERIAL DESCRIPTION AND NOTES					ELEV.	DEPTHS	SPT/ RQD	N ₆₀	REC (%)	SAMPLE ID	HP (tsf)	GRADATION (%)				ATTERBERG		WC	ODOT CLASS (GI)	SO4 ppm	HOLE SEALED				
HARD, GRAY, SILTY CLAY, LITTLE SAND AND TRACE GRAVEL, DAMP (continued)					654.8	65	12	39	100	SS-22	4.50	GR	CS	FS	SI	CL	LL	PL	PI	11	A-6b (V)	-			
					66	13					-	-	-	-	-	-	-	-	-	-	-				
					67																				
					68																				
					69	15	20	54	100	SS-23	4.50	-	-	-	-	-	-	-	-	-	-	11	A-6b (V)	-	
					70	22																			
					71																				
					72																				
					73																				
					74	20	29	95	89	SS-24	4.50	-	-	-	-	-	-	-	-	-	-	-	8	A-4a (V)	-
HARD, GRAY, SANDY SILT, LITTLE CLAY AND TRACE GRAVEL, DAMP					646.0	75	45																		
					76																				
					77																				
					78																				
					79	30	32	90	100	SS-25	4.50	-	-	-	-	-	-	-	-	-	-	11	A-4a (V)	-	
					80	38																			
					EOB																				
					639.5																				
					639.0																				

STANDARD ODOT LOG W/ SULFATES (8.5 X 11) - OH DOT.GDT - 1/14/22 14:47 - S:\PROJECTS\1987301.GPJ

NOTES: "NI" - UNCONFINED STRENGTH DETERMINED BY ASTM D 2166. "NI" - NOT INTACT
ABANDONMENT METHODS, MATERIALS, QUANTITIES: PLACED 0.25 BAG ASPHALT PATCH; PUMPED 23 CF BENTONITE GROUT

