

STANDARD ODOT LOG W/ SULFATES (8.5 X 11) - OH DOT.GDT - 5/29/26 11:03 - C:\USERS\BICML\NER\ONE\DRIVE - TERRACON CONSULTANTS INC\DESKTOP\CAD\COLUMBUS\N4255373\N42553

PROJECT: MED-IR76 REST AREAS (SITE 23)			DRILLING FIRM / OPERATOR: T.C / A. FAY			DRILL RIG: MOBILE B-57 (#1057)			STATION / OFFSET: 16+54, 49' LT.			EXPLORATION ID B-006-0-25											
TYPE: BUILDING			SAMPLING FIRM / LOGGER: T.C / C. KOPP			HAMMER: MOBILE AUTOMATIC			ALIGNMENT: WB LOT REAR			PAGE 1 OF 1											
PID: 123204 SFN:			DRILLING METHOD: 3.25" HSA			CALIBRATION DATE: 1/30/25			ELEVATION: 1202.0 (MSL) EOB: 19.4 ft.														
START: 2/26/26 END: 2/26/26			SAMPLING METHOD: SPT			ENERGY RATIO (%): 87.1			LAT / LONG: 41.032980, -81.821472														
MATERIAL DESCRIPTION AND NOTES			ELEV.	DEPTHS	SPT/ RQD	N ₆₀	REC (%)	SAMPLE ID	HP (tsf)	GRADATION (%)					ATTERBERG			WC	ODOT CLASS (GI)	SO4 ppm	HOLE SEALED		
TOPSOIL			1202.0																				
STIFF, BROWN MOTTLED WITH GRAY, CLAY, TRACE FINE TO COARSE SAND, TRACE GRAVEL, SLIGHTLY ORGANIC, MOIST TO WET			1201.6	1	1	3	89	SS-1	1.50	1	2	7	58	32	44	21	23	42	A-7-6 (14)	-			
				2	1	16	78	SS-2	1.50	-	-	-	-	-	-	-	-	-	25	A-7-6 (V)	-		
VERY STIFF TO HARD, BROWN MOTTLED WITH GRAY, SILT AND CLAY, LITTLE TO SOME F-C SAND, TRACE TO LITTLE GRAVEL, DAMP			1199.0	3	4	26	89	SS-3	4.5+	-	-	-	-	-	-	-	-	17	A-6a (V)	-			
				4	8	22	89	SS-4	3.75	-	-	-	-	-	-	-	-	-	19	A-6a (V)	-		
				5	3	26	78	SS-5	4.5+	-	-	-	-	-	-	-	-	-	14	A-6a (V)	-		
				6	5																		
				7	7																		
				8																			
				9	8	38	89	SS-6	3.00	-	-	-	-	-	-	-	-	-	-	14	A-6a (V)	-	
				10	11																		
LOOSE, GRAY, SANDY SILT, LITTLE GRAVEL, DAMP ENCOUNTERED WEATHERED SANDSTONE FRAGMENTS			1191.0	11	5	38	78	SS-7	4.5+	17	7	20	41	15	20	14	6	10	A-4a (4)	-			
				12	10																		
				13																			
				14	12	73	89	SS-8	4.5+	-	-	-	-	-	-	-	-	-	-	8	A-4a (V)	-	
				15	20																		
				16																			
				17	22	116	78	SS-9	-	-	-	-	-	-	-	-	-	-	-	7	A-4a (V)	-	
				18	33																		
				19	47																		
			SANDSTONE, GRAY, SEVERELY WEATHERED.			1183.5																	
1182.6	EOB	33				-	100	SS-10	-	-	-	-	-	-	-	-	-	-	8	Rock (V)	-		
					50/5"																		

NOTES: GROUNDWATER WAS NOT ENCOUNTERED WHILE DRILLING AND AT COMPLETION OF DRILLING
ABANDONMENT METHODS, MATERIALS, QUANTITIES: BACKFILLED WITH BENTONITE GROUT

[illegible]

NOTES: GROUNDWATER WAS NOT ENCOUNTERED WHILE DRILLING AND AT COMPLETION OF DRILLING

ABANDONMENT METHODS, MATERIALS, QUANTITIES: BACKFILLED WITH BENTONITE GROUT

[illegible]

NOTES: GROUNDWATER WAS NOT ENCOUNTERED WHILE DRILLING AND AT COMPLETION OF DRILLING

ABANDONMENT METHODS, MATERIALS, QUANTITIES: PLACED ASPHALT PATCH; BACKFILLED WITH BENTONITE GROUT; POURED QUICKCRETE

