



S&ME ODOT SULFATE (8.5X11) - SGE 01/01/2019 - OH DOT GDT - 10/20/25 17:31 - R:\SERVICE LINES\CS-2557\COLUMBUS\GINT\PROJECTS\24170232D\SUM-77 TP.GPJ

PROJECT: SUM-77 TRUCK PARKING TYPE: CULVERT/ROADWAY PID: 122880 BR ID: N/A START: 8/26/25 END: 8/26/25			DRILLING FIRM / OPERATOR: OTB / D. HEPNER SAMPLING FIRM / LOGGER: S&ME / K. HARPER DRILLING METHOD: 3-1/4" HSA SAMPLING METHOD: SPT			DRILL RIG: OTB ATV B-57 HAMMER: SAFETY HAMMER CALIBRATION DATE: 12/30/24 ENERGY RATIO (%): 90*			STATION / OFFSET: 183+18, 13' LT ALIGNMENT: BL RAMP S ELEVATION: 1155.1 (MSL) EOB: 25.0 ft. LAT / LONG: 40.951501 N, 81.451842 W			EXPLORATION ID B-009-0-25			PAGE 1 OF 1						
MATERIAL DESCRIPTION AND NOTES			ELEV. 1155.1	DEPTHS	SPT/ RQD	N ₆₀	REC (%)	SAMPLE ID	HP (tsf)	GRADATION (%)					ATTERBERG			WC	ODOT CLASS (GI)	SO ₄ ppm	BACK FILL
										GR	CS	FS	SI	CL	LL	PL	PI				
ROOTMAT - 2 INCHES Hard brown SANDY SILT , little clay, little to some fine to coarse gravel, damp to moist.			1154.9	1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25	9	42	100	SS-1	4.5+	15	9	26	33	17	19	13	6	7	A-4a (3)	140	↖ ↗ ↖