

Plan Sheet #	Company/ Owner	Utility Type	Station & Offset	to	Station & Offset	Location	Aerial or Underground	Conflict?	Test Hole Required (Level A)	Comments
18	CEI The Illuminating Co.	Utility Poles / 6-OH Power	57+62, 27' RT	to	58+92, 30' LT	U.S. 20	Aerial	Yes	No	CEI has met with ODOT and determined that the pole at 58+92 will be relocated due to constructability issues; proposed line will run south of the culvert and cross back.
	Windstream	2-OH Telephone								Will follow electric.
	Charter	1-OH Cable TV								Will follow electric.
18	CEI The Illuminating Co.	Utility Poles / 4-OH Power	58+53, 55' RT	to	58+92, 30' LT	U.S. 20	Aerial	Yes	No	CEI has met with ODOT and determined that the pole at 58+92 will be relocated due to constructability issues. See above.
18	Dominion East Ohio	3" Gas	57+84, 27' LT	to	60+20, 26' LT	U.S. 20	Underground	Yes	Yes	Gas main will be relocated at the culvert.
18	Aqua Ohio	Water	57+84, 25' LT	to	60+20, 25' LT	U.S. 20	Underground	Yes	Yes	Water main to be relocated at culvert.
18	Ashtabula County	Water	57+84, 26' RT	to	60+20, 26' RT	U.S. 20	Underground	Yes	Yes	Water main to be relocated prior to construction.
18	Ashtabula County	Sanitary	57+84, 26' RT	to	60+20, 26' RT	U.S. 20	Underground	Yes	Yes	Sanitary Sewer to be relocated prior to construction.