

Notes TO: B. Pasablock 2-23-77
1994 TWO-LANE RESURFACING PROGRAM
1995
1996-11
22

PERSONNEL Paul Dusen
Brian Hise
CORDES

PRIORITY NO. 36
COUNTY WOOD
BEGIN LOG (SLM) 2.48
END LOG (SLM) 14.10
TOTAL LENGTH 11.62
MUNICIPALITY _____
MUNICIPALITY _____

PART 1 OF 2
SHEET 1 OF 6
SECTION 02.48

ROUTE SR 235
TERMINI SR 18
TERMINII US 60

PROPOSED WORK: Minor pavement repairs & Resurface
PAVEMENT 1 1/2" 404
SHOULDER 1 1/2" 404, 607

OTHER _____
STATION ESTABLISHED FROM: REF. # 6
S.R. 18 & S.R. 235
STA. 131+87
PK/WADHER

STATION 744+00
81' 743+84
40' 743+58
26.5' 743+42
SR 235

STRUCTURES:

NUMBER	STATION	WIDTH	LENGTH	PROPOSED WORK
0384	201+80	32'	61'	

RAILROAD CROSSING: NOTES: TRACKS NEEDED SOME REPAIR WORK. BROKEN ASPHALT AROUND WOOD.
NAME B&O RR. STATION 692+00 NO. TRACKS 1 LENGTH ALONG C L 16 FT
3:0 LENGTH ALONG C L _____ FT

COUNTY Wood ROUTE 235 SECTION 02.48

L = PROP PAVT DEPTH (IN) X IO; W - WIDTH @ MOUTH; W-I - WIDTH @ THROAT

STATION	SIDE	NAME OR NO.	L	W	W-I	ASPH	CONC	REMARKS
158+37	RT.	OIL CENTER	15'	62'	19'	✓		
158+40	LT.	OIL CENTER	15'	31'	15'	✓		NOT PAVED LAST TIME
212+72	RT.	HAMMANSBURG	15'	54'	20'	✓		
212+72	LT.	HAMMANSBURG	15'	60'	21'	✓		
263+33	RT.	CYGNET RD.	15'	66'	28'	✓		
263+36	LT.	CYGNET RD.	15'	60'	17'	✓		
318+04	RT.	JERRY CITY RD.	15'	42'	16'	✓		
318+08	LT.	JERRY CITY RD.	15'	62'	25'	✓		
371+35	RT.	BAYS ROAD	15'	59'	21'	✓		
371+35	LT.	BAYS ROAD	15'	50'	18'	✓		
424+54	RT.	S.R. 281	15'	83'	37'	✓		
424+54	LT.	S.R. 281	15'	94'	46'	✓		
477+67	RT.	MEERMILL RD.	15'	55'	24'	✓		
477+67	LT.	MEERMILL RD.	15'	86'	42'	✓		
531+04	RT.	MAPLEWOOD RD.	15'	60'	24'	✓		
531+04	LT.	MAPLEWOOD RD.	15'	45'	22'	✓		
584+31	RT.	PORTAGE RD.	15'	57'	23'	✓		
584+31	LT.	PORTAGE RD.	15'	55'	27'	✓		
637+60	RT.	SAND RIDGE RD.	15'	74'	30'	✓		
637+60	LT.	SAND RIDGE RD.	15'	65'	38'	✓		

UTILITIES (CATCH BASIN, MANHOLE, INLET, WATER VALVE, BOX AND MONUMENT BOX)

COUNTY Wood

ROUTE S.R. 235 SECTION 02.48

None

R = RAISE F = FEATHER

[illegible]

DATE 2-16-97
SHEET 4 OF 6

1994 TWO-LANE RESURFACING PROGRAM
PAVEMENT DATA

NOTE: LOCATE ALL
CHANGES IN PAVT WIDTH

COUNTY Waco ROUTE 235 SECTION 02.48

MILE MARKER	STATION	LEFT BERM WIDTH (TYPE)	PAVEMENT WIDTH OUT/OUT WHITE LINES	RIGHT BERM WIDTH (TYPE)
3	153+54	2.0' ASPHALT	17.9	1.8 ASPHALT
4	210+52	1.9' ASPHALT	17.9	2.2 ASPHALT
5	259+64	2.0' ASPHALT	17.9	2.1 ASPHALT
6	313+75	2.0' ASPH.	18.0'	2.1 ASPH.
7	367+42	1.9' ASPHALT	18.1	2.1 ASPHALT
8	418+68	1.8' ASPHALT	18.1	2.0' ASPHALT
9	472+90	1.9' ASPHALT	18.0'	2.0' ASPHALT
10	527+30	2.0' ASPHALT	17.9	2.1 ASPHALT
11	581+71	1.8' ASPHALT	18.6	2.0' ASPHALT
12	633+27	1.9' ASPHALT	20.0'	2.0' ASPHALT
13	684+82	1.5' ASPHALT	18.7	2.0' ASPHALT
14	739+44	2.3 ASPHALT	20.0	2.0' ASPHALT

* - STATION LOCATION

STATION	LANE LT/RT	OTHERS (SKETCH)	* ↑	* ↑	* ↑	* ↑	* ↑	* ↑
683 +82	RT							
699 +56	LT							

COUNTY Wood ROUTE 235 SECTION 02.48

[illegible]

COUNTY WOOD ROUTE 5.R. 235 SECTION 02.48

[illegible]