

**STATE OF OHIO DEPARTMENT OF TRANSPORTATION
BRIDGE INSPECTION FIELD REPORT**

Structure File Number: 1806564

Inventory Bridge Number: CUY 00077 13.180 N

Bridge Type: 0 - OTHER/9 - CULVERT/5 - FILLED

Sufficiency Rating: 70.7

Date Built: 7/1/1914

District: 12 Place Code (FIPS): CLEVELAND

I-77 over MORGANA RUN

Type of Service on: HIGHWAY

Key: "Qty" = Quantity for Element Level inspection; "(LF)" = Linear Feet; "(SF)" = Square Feet; "(EA)" = Each or count; "CR" = 1-4 Condition Rating or average of worst span unless Summary item 9-0, then the average of entire bridge influenced by the bold boxes; "TR" = Transition Rating or weighted average of condition states; "d" = dedicated or specific chart and guidance, all others use Material specific chart/guidance; "c" = condition prefix; "N" = NBIS rating

Inspection Procedures

CULVERT WAS INSPECTED BY GPI ON OCTOBER 31, 2014.

Comments

APPROACH

c1. Approach Wearing Surface

INSPECTED WITH MG.
CRACKS.

c5. Guardrail

CRACKS TO CONCRETE RAILS.

CULVERT

c44. General

CRACKS IN MORTAR WITH AREAS OF HEAVY EFFLORESCENCE. LOCALIZED
AREAS OF MISSING BRICK.