PROJECT: FUL-20A-19.20	DRILLING FIRM / OPERATOR: TTL / TB	DRILL RIG: DIEDRICH D70 TRACK	STATION / OFFSET: 1015+97, 9' LT.	EXPLORATION ID B-003-0-24
TYPE: LANDSLIDE	SAMPLING FIRM / LOGGER: TTL / TB	HAMMER: AUTOMATIC HAMMER	ALIGNMENT: US ROUTE 20A	
PID: 119890 SFN: N/A	DRILLING METHOD: 3.25" HSA	CALIBRATION DATE: 6/11/24	ELEVATION: 726.8 (NAVD88) EOB: 65.0 ft.	PAGE 1 OF 3
START: 7/18/24 END: 7/19/24	SAMPLING METHOD: SPT / ST	ENERGY RATIO (%): 87.4	LAT / LONG: 41.573700, -84.015228	

MATERIAL DESCRIPTION AND NOTES	ELEV. 726.8	DEPTHS	SPT/ RQD	N_{60}	REC (%)	SAMPLE ID	HP (tsf)	GRADATION (%) GR	CS	FS	SI	CL	ATTERBERG LL	PL	PI	WC	ODOT CLASS (GI)	HOLE SEALED
ASPHALT - 14.25 INCHES	725.6	1																
CONCRETE - 7.75 INCHES	725.0	2																
MEDIUM STIFF TO STIFF, WHITE/DARK GRAY, **SILTY CLAY**, LITTLE SAND, TRACE CRUSHED STONE, CALCITE STAIN SEAM, DAMP FILL	722.3	3 4	2 2 2	6	33	SS-1	2.00	-	-	-	-	-	-	-	-	13	A-6b (V)	
STIFF TO VERY STIFF, GRAY/BROWN, **SILTY CLAY**, LITTLE SAND, TRACE GRAVEL, CALCITE STAIN SEAM, DAMP		5	2 4 4	12	67	SS-2	3.50	-	-	-	-	-	-	-	-	16	A-6b (V)	
		6 7	3 3 3	9	89	SS-3	3.75	-	-	-	-	-	-	-	-	18	A-6b (V)	
@7.5': BROWN		8	1 2 3	7	61	SS-4	3.00	-	-	-	-	-	-	-	-	18	A-6b (V)	
	716.3	9 10	1 2 2	6	83	SS-5	2.75	-	-	-	-	-	-	-	-	18	A-6b (V)	
STIFF TO VERY STIFF, GRAY/BROWN, **SILTY CLAY**, LITTLE SAND, TRACE GRAVEL, DAMP QU = 3.35 TSF, DD = 109.9 PCF		11	2 4 5	13	100	SS-6	4.00	3	5	12	23	57	39	20	19	17	A-6b (12)	
		12 13	3 5 6	16	78	SS-7	4.00	-	-	-	-	-	-	-	-	16	A-6b (V)	
		14	3 4 5	13	67	SS-8	4.00	-	-	-	-	-	-	-	-	18	A-6b (V)	
		15 16	4 5 5	15	78	SS-9	>4.5	-	-	-	-	-	-	-	-	16	A-6b (V)	
	708.8	17	2 3 4	10	83	SS-10	4.25	-	-	-	-	-	-	-	-	18	A-6b (V)	
VERY STIFF TO HARD, GRAY/BROWN, **SILTY CLAY**, LITTLE SAND, TRACE GRAVEL, DAMP	707.3	18 19	4 5 6	16	78	SS-11	>4.5	-	-	-	-	-	-	-	-	17	A-6b (V)	
STIFF TO VERY STIFF, GRAY/BROWN, **SILTY CLAY**, LITTLE SAND, TRACE GRAVEL, DAMP	705.8	20	2 3 5	12	50	SS-12	3.50	-	-	-	-	-	-	-	-	18	A-6b (V)	
VERY STIFF, GRAY/BROWN, **SILTY CLAY**, LITTLE SAND, TRACE GRAVEL, DAMP	704.3	21 22	3 5 6	16	83	SS-13	3.50	-	-	-	-	-	-	-	-	18	A-6b (V)	
STIFF TO VERY STIFF, BROWN/GRAY, **SILT AND CLAY**, LITTLE SAND, TRACE GRAVEL, DAMP QU = 1.51 TSF, DD = 103.4 PCF	702.8	23	2 3 4	10	83	SS-14	3.25	2	4	17	25	52	33	18	15	18	A-6a (10)	
VERY STIFF, BROWN/GRAY, **SILTY CLAY**, LITTLE SAND, TRACE GRAVEL, MOIST	701.3	24 25	3 5 6	16	100	SS-15	3.00	-	-	-	-	-	-	-	-	19	A-6b (V)	

STANDARD ODOT SOIL BORING LOG (8.5 X 11) - OH DOT.GDT - 4/18/25 07:57 - X:\PROJECTS\241359.GPJ