TWO WEEK LOOK-AHEAD

JRJ Project #	010691
DOT #	220625
Job Name	Clermont OLD 74
Date	8/16/2023

Previous Week PPC
Week of 8/9/23

Project Average: #DIV/0!

Week's Planning Accuracy

Total Activities Planned	0
Activities Completed	0
Percent Planned Complete	#DIV/0!

Clermont OLD 74, ODOT 220625, JRJ 10691

Phase	Operation	Foreman	Material Qty / Notes	Resources (Select from Drop-down)	8/16 Wed	8/17 Thu	8/18 Fri	8/19 Sat	8/20 Sun	Week Of: 8/21/2023 8/21 Mon	8/22 Tue	8/23 Wed	8/24 Thu	8/25 Fri	8/26 Sat	8/27 Sun	DONE? YES	DONE? NO	Category	(tentative) Week Of: 8/28/23 8/28 Mon	8/29 Tue	8/30 Wed	8/31 Thu	9/1 Fri	9/2 Sat	9/3 Sun
Pre-Phase 1, OLD 74																										
	Traffic Switch Phase 1	Frist Star/ A&A	area west elick										X										X			
	Curb. Drives	Tri state	come out 8/28 to review start 9/5																							
	Water main tie-ins	Danny	after testing is completed							X				X							X		X			
	water main services	Danny									X	X	X	X						X	X	X	X	X		
	Water Service Chamber @ Elite	Danny	awating response from clermont county									?														
	Storm Sewer Drainage	Moore																				X	X	X		
	Excavate Subgrade @ 74 east end	Zorb			X	X	X			X	X															
	Subgrade comp, proof roll, undercuts	Zorb			X	X	X			X	X															
	Under drain	Zorb			X	X	X			X	X															
	304 agg base	Zorb			X	X	X			X	X															
	Temp signal FA work	Elex																								

NOTES:

	M	T	W	H	F	S	S
Day							
Day Trucks							
Night Trucks							
Total Trucks							