From: Motschenbacher, Gaven
Sent: Monday, July 8, 2024 1:58 PM
To: Gierhart, Cody
Subject: MUS-16-6.70 Retaining Wall Inventory - PID 113521
Attachments: Table of Shafts - 113521.pdf

Cody,

We want to add some notes to the retaining wall inventory for this location when you do your entry.

This project is currently in construction and the only shaft the contractor has left to install is shaft no. 63.
They had to move the shaft app. 2' to the east because they hit something hard about 40' down at the original location.

Steve T from OGE mentioned the wall might have a little more deflection at this shaft, and he wants us to add a note to the inventory so future inspectors don't think something is wrong with the wall. The note could state something like "Shaft 63 was offset approximately 2' to the East due to an obstruction that prevented drilling, some additional deflection may be observed at this location."

Here's a link to the plans if you need them: 20230531-113521-PlanSet-PreAddendum-R1_AsRevised.pdf

Thanks,
Gaven Motschenbacher
ODOT District 5 Planning and Engineering
9600 Jacksontown Rd., Jacksontown, Ohio 43030
Phone: (740) 323-5116
transportation.ohio.gov