From: Gierhart, Cody
Sent: Tuesday, July 9, 2024 7:07 AM
To: Motschenbacher, Gaven
Subject: RE: MUS-16-6.70 Retaining Wall Inventory - PID 113521

When I get the as-builts for the retaining wall, I'll make sure to add the note below to the comment section of the inventory. Check in with me when this project is finished as well so that we can make sure all the information is correct.

Thanks

Cody Gierhart
GIS Database Administrator
ODOT District 5
9600 Jacksontown Road SE
Jacksontown, Ohio 43030
D: 740.323.5132
Cody.Gierhart@dot.ohio.gov

From: Motschenbacher, Gaven <Gaven.Motschenbacher@dot.ohio.gov>
Sent: Monday, July 8, 2024 1:58 PM
To: Gierhart, Cody <Cody.Gierhart@dot.ohio.gov>
Subject: MUS-16-6.70 Retaining Wall Inventory - PID 113521

Cody,

We want to add some notes to the retaining wall inventory for this location when you do your entry.

This project is currently in construction and the only shaft the contractor has left to install is shaft no. 63.
They had to move the shaft app. 2' to the east because they hit something hard about 40' down at the original location.

Steve T from OGE mentioned the wall might have a little more deflection at this shaft, and he wants us to add a note to the inventory so future inspectors don't think something is wrong with the wall. The note could state something like "Shaft 63 was offset approximately 2' to the East due to an obstruction that prevented drilling, some additional deflection may be observed at this location."

Here's a link to the plans if you need them: 20230531-113521-PlanSet-PreAddendum-R1_AsRevised.pdf

Thanks,

Gaven Motschenbacher
ODOT District 5 Planning and Engineering
9600 Jacksontown Rd., Jacksontown, Ohio 43030
Phone: (740) 323-5116
transportation.ohio.gov