TWO WEEK LOOK-AHEAD

JRJ Project #	010571
DOT #	210591
Job Name	Clermont 32
Date	8/14/2024

Previous Week PPC
Week of 8/7/24

Project Average: #DIV/0!

Week's Planning Accuracy	
Total Activities Planned	0
Activities Completed	0
Percent Planned Complete	#DIV/0!

Clermont 32, ODOT 210591, JRJ 10571

Phase	Operation	Foreman	Material Qty / Notes	Resources (Select from Drop-down)	8/14 Wed	8/15 Thu	8/16 Fri	8/17 Sat	8/18 Sun	Week Of: 8/19/2024 8/19 Mon	8/20 Tue	8/21 Wed	8/22 Thu	8/23 Fri	8/24 Sat	8/25 Sun	DONE? YES	DONE? NO	Category	(tentative) Week Of: 8/26/24 8/26 Mon	8/27 Tue	8/28 Wed	8/29 Thu	8/30 Fri	8/31 Sat	9/1 Sun
Part 2 SR 32 Median Work																										
	Asphalt Base & Int	Troy			X				X	X																
	Asphalt cul-de-sacs, elick and 74 limits extended	Stacey									X	X	X													
	Pulling PCB WB 32	Zorb			X	X																				
	Traffic Switch Pt. 2 Ph. 2	A&A				X																				
	Resetting PCB WB	Zorb					X	X																		
	set light poles	ELEX								X	X	X	X	X						X	X	X	X	X		
	pulling wire	ELEX								X	X	X	X	X						X	X	X	X	X		
	building power centers	ELEX								X	X	X	X	X						X	X	X	X	X		
	Benching and prep noise wall	Zorb								X	X	X														
	Ditchline WB and Final Dress	Zorb											X	X						X	X	X	X	X		
	Drilled Shaft Foundations 9/3	Scherzinger & Zorb																								
	Noise Wall Posts 9/13	Zorb																								
	Noise Wall Panels 9/23	Zorb																								
	Signs foundations Phase 2	Security																								
OLD 74, 220625																										
	Punchlist repairs				X	X	X			X	X															

NOTES:

	M	T	W	H	F	S	S
Day							
Day Trucks							
Night Trucks							
Total Trucks							