PID: 112998	SFN: 1802437	PROJECT: CUY-17-13.50	STATION / OFFSET: 118+21, 9' LT.	START: 3/31/22	END: 4/6/22	PG 3 OF 3	B-001-0-22

MATERIAL DESCRIPTION AND NOTES	ELEV.	DEPTHS	SPT/ RQD	N_{60}	REC (%)	SAMPLE ID	HP (tsf)	GRADATION (%) GR	CS	FS	SI	CL	ATTERBERG LL	PL	PI	WC	ODOT CLASS (GI)	HOLE SEALED
VERY STIFF TO HARD, GRAY, **SANDY SILT**, "AND" CLAY, TRACE SHALE FRAGMENTS, DAMP TO MOIST *(continued)*	596.8	123																
		124	11 20 24	51	67	SS-29	4.00	-	-	-	-	-	-	-	-	13	A-4a (V)	
		125																
		126																
		127																
		128																
		129	13 50/6"	-	100	SS-30	4.50	-	-	-	-	-	-	-	-	13	A-4a (V)	
		130																
		131																
	586.7	132 TR																
SHALE, GRAY, SLIGHTLY WEATHERED, MODERATELY STRONG, VERY FINE GRAINED, MEDIUM TO THICK BEDDED, SLIGHTLY FRACTURED; RQD 84%, REC 100%.		133																
		134	50/2"	-	100	SS-31	-	-	-	-	-	-	-	-	-	17	Rock (V)	
		135																
		136	84		100	RC-32											Rock (V) CORE	
		137																
		138																
	579.7	139 EOB																

NOTES: NONE

ABANDONMENT METHODS, MATERIALS, QUANTITIES: PLACED 1 BAG ASPHALT PATCH; POURED BENTONITE GROUT; PLACED 1 HOLE PLUG

STANDARD ODOT SOIL BORING LOG (11 X 17) - OH DOT.GDT - 7/17/24 10:06 - W:\088549.00\PROJECT DATA\GINT\088549.00+LOGS.GPJ