DLZ Ohio, Inc. * 6121 Huntley Road, Columbus, Ohio 43229 * (614) 888-0040

Client: ms consultants | *Project:* FRA-70-8.93 | *Job No.* 0221-1004.01

LOG OF: Boring B-032-0-08 | *Location:* Sta. 196+22.20, 79.7' RT., BL I-70 EB | *Date Drilled:* 7/8/2008 to 7/15/2008

WATER OBSERVATIONS:
Water seepage at: 47.0'
Water level at completion: 25.7' (includes drilling water)

FIELD NOTES:
3.25" diameter hollowstem augers to 120.5';
4.0" diameter flush joint casing from 120.5' to 128.5'.

Depth (ft)	Elev. (ft)	Blows per 6"	Recovery	Sample No. Drive	Sample No. Press / Core	Hand Penetrometer (tsf)	DESCRIPTION	Graphic Log	GRADATION % Aggregate	% C. Sand	% M. Sand	% F. Sand	% Silt	% Clay	STANDARD PENETRATION (N60) Natural Moisture Content, % - ● PL ⊢ LL Blows per foot - ○ / Non-Plastic - NP (10 20 30 40)
	701.4						Very dense gray FINE SAND (A-3); contains silty clay seams; wet.								
		26 50/3	9	19			@ 53.5', 1.5 feet sand heave; used tricone bit to wash out.								50+ ○
55															
57.0	694.4														
							Very dense gray GRAVEL WITH SAND (A-1-b), trace silt; contains silty clay seams; wet.								
		18 50/4	10	20					42	30	---	20	--8--		NP ●
60															50+ ○
		28 50/3	9	21											50+ ○
65															
		16 42 50/3	15	22											50+ ○
70															
		33 50/5	11	23											50+ ○
75	676.4														