PID: 96053	BR ID: NA	PROJECT: FRA-70-14.05 PROJECT 4B	STATION / OFFSET: 197+75.35 / 50.0' LT	START: 11/30/15	END: 12/1/15	PG 2 OF 2	B-032-1-15

MATERIAL DESCRIPTION AND NOTES	ELEV.	DEPTHS	SPT/ RQD	N_{60}	REC (%)	SAMPLE ID	HP (tsf)	GRADATION (%) GR	CS	FS	SI	CL	ATTERBERG LL	PL	PI	WC	ODOT CLASS (GI)	BACK FILL
VERY DENSE, GRAY AND DARK GRAY **GRAVEL AND SAND**, TRACE SILT, TRACE CLAY, MOIST. *(continued)*	688.9	61																
		62																
		63																
		64	8 12 25	56	100	SS-17	-	-	-	-	-	-	-	-	-	16	A-1-b (V)	
	683.9	EOB 65																

NOTES: GROUNDWATER ENCOUNTERED INITIALLY @ 28.0'

ABANDONMENT METHODS, MATERIALS, QUANTITIES: COMPACTED WITH THE AUGER 100 LBS BENTONITE CHIPS AND SOIL CUTTINGS

0-2018 STD ODOT BORING LOG (11X17) - OH DOT.GDT - 11/26/18 12:31 - U:\GI8\PROJECTS\2015\W-15-126.GPJ