| PID: 96053 | BR ID: FRA-33-1747 | PROJECT: FRA-70-14.05 PROJECT 4B | STATION / OFFSET: 1152+85.60 / 44.9' RT | START: 10/5/15 | END: 10/5/15 | PG 2 OF 2 | B-032-6-15 |
|---|---|---|---|---|---|---|---|

| MATERIAL DESCRIPTION AND NOTES | ELEV. 693.0 | DEPTHS | SPT/ RQD | $N_{60}$ | REC (%) | SAMPLE ID | HP (tsf) | GRADATION (%) GR | CS | FS | SI | CL | ATTERBERG LL | PL | PI | WC | ODOT CLASS (GI) | BACK FILL |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| VERY DENSE, BROWN TO BROWNISH GRAY **GRAVEL**, SOME COARSE TO FINE SAND, TRACE SILT, TRACE CLAY, MOIST. *(continued)* | | 61 | | | | | | | | | | | | | | | | |
| | | 62 | | | | | | | | | | | | | | | | |
| | | 63 | | | | | | | | | | | | | | | | |
| | | 64 | 5 19 20 | 56 | 100 | SS-19 | - | - | - | - | - | - | - | - | - | 16 | A-1-a (V) | |
| | | 65 | | | | | | | | | | | | | | | | |
| | | 66 | | | | | | | | | | | | | | | | |
| | | 67 | | | | | | | | | | | | | | | | |
| | | 68 | | | | | | | | | | | | | | | | |
| | | 69 | 12 36 34 | 100 | 100 | SS-20 | - | 57 | 18 | 19 | 4 | 2 | NP | NP | NP | 16 | A-1-a (0) | |
| | | 70 | | | | | | | | | | | | | | | | |
| | | 71 | | | | | | | | | | | | | | | | |
| | | 72 | | | | | | | | | | | | | | | | |
| | | 73 | | | | | | | | | | | | | | | | |
| -HEAVING SANDS ENCOUNTERED @ 73.5' | | 74 | 13 41 50/5" | - | 100 | SS-21 | - | - | - | - | - | - | - | - | - | 13 | A-1-a (V) | |
| | | 75 | | | | | | | | | | | | | | | | |
| | | 76 | | | | | | | | | | | | | | | | |
| | | 77 | | | | | | | | | | | | | | | | |
| | | 78 | | | | | | | | | | | | | | | | |
| | | 79 | 11 37 43 | 114 | 100 | SS-22 | - | - | - | - | - | - | - | - | - | 10 | A-1-a (V) | |
| | 673.0 | EOB 80 | | | | | | | | | | | | | | | | |

NOTES: GROUNDWATER ENCOUNTERED INITIALLY @ 31.0'

ABANDONMENT METHODS, MATERIALS, QUANTITIES: COMPACTED WITH THE AUGER 100 LBS BENTONITE CHIPS AND SOIL CUTTINGS

0-2018 STD ODOT BORING LOG (11X17) - OH DOT.GDT - 11/26/18 12:33 - U:\GI8\PROJECTS\2015\W-15-126.GPJ