ODOT DISTRICT 2
PROJECT SCOPE FORM

A. PROJECT IDENTIFICATION

CRS: HEN SR 281 5.72 Resurfacing	**PID:** 101233	**Scope Date:** 2/12/2026
Work Category/Type: Preservation Roadway Minor Rehab		
Project Manager: Mark Canterbury	**Design:** ☒ In-House ☐ Task Order ☐ Programmatic	
Fiscal Year: 2027	**Reservoir?** ☐ Yes ☒ No	**Year:**

Project Description (proposed work, issues to be corrected, and project termini, required noise waivers):

- A project to resurface a portion of SR 281 in Henry County, Ohio; performs necessary related work.

B. PROJECT DETAILS

PROPOSED WORK-ROADWAY

Curbs	☐ Yes	☒ No	Comments: Click or tap here to enter text.
Curb ramps	☐ Yes	☒ No	Comments: Click or tap here to enter text.
Sidewalks	☒ Yes	☒ No	Comments: Click or tap here to enter text.
Guardrail	☒ Yes	☐ No	Comments: All Type A & E assemblies, besides those on these bridges CR 7 (SFN 3503542)
Alleys	☐ Yes	☒ No	If yes, ☐ Concrete ☐ Asphalt ☐ Stone
Storm Sewers	☐ Yes	☒ No	If yes, excavation > 6ft? ☐ Yes ☐ No
Sanitary Sewers	☐ Yes	☒ No	If yes, excavation > 6ft? ☐ Yes ☐ No
Catch basins/manholes	☐ Yes	☒ No	If yes, ☐ New ☐ Adjust
Signing	☐ Yes	☒ No	If yes, excavation > 6ft? ☐ Yes ☐ No
Lighting	☐ Yes	☒ No	If yes, excavation > 6ft? ☐ Yes ☐ No
Signals	☐ Yes	☒ No	If yes, excavation > 6ft? ☐ Yes ☐ No
Loops/Camera/Radar	☐ Yes	☒ No	Comments: Click or tap here to enter text.

Additional Comments:

-

PROPOSED WORK- PAVEMENT

Pavement Work- Overlay	☐ Yes	☒ No	Comments: Click or tap here to enter text.
Pavement Work- Mill & Fill	☒ Yes	☐ No	If yes, ☐ 1 Course ☒ 2 Course
Pavement Work- Full Depth	☐ Yes	☒ No	If yes, ☐ Concrete ☐ Asphalt

Pavement Repairs	☒ Yes	☐ No	If yes, ☐ Concrete ☒ Asphalt	Percentage: 10-15
Rumble Strips *4 lanes only*	☐ Yes	☒ No	Comments: Click or tap here to enter text.	
Rumble Stripes	☐ Yes	☐ No	Comments: Width of the Road is unknown at this time	
Pavement Width >29': Both edge and center				
Pavement Width 26' to 29': Edge OR Center based on crash patterns, roadside recovery areas, geometrics, biking, driveway density, Amish.				
Pavement Width <26': Neither				
Additional Comments:				
• Echelon paving whole pavement width.				

STRUCTURES ☒ Yes ☐ No

Location	HEN-281-0573, HEN-281-0811, HEN-281-0969, HEN-281-1026, HEN-281-1753, HEN-281-1776	
Crossing	School Creek, Lost Creek, Ash Run, South Turkeyfoot Creek, Beaver Creek, Hammer Creek	
Structure File Number	1.(SFN 3503437) 2.(SFN 3504681) 3.(SFN 3503496) 4.(SFN 3503526) 5.(SFN 3503585) 6.(SFN 3503615)	Comments: Click or tap here to enter text.
Eligible for the National Register	☐ Yes ☒ No	Comments: Click or tap here to enter text.
Work Description	Replacing asphalt wearing surfaces and approach slab overlays, upgrading or replacing approach guardrails, and replacing or resealing joints as needed and all other related and necessary work.	
Additional Comments:		
Please refer the document listed below: • "X:\Project Planning\Supporting Documenting\PID 101233 Bridge Information by Joanie.docx" PID 101233 Bridge Information by Joan		

CULVERTS ☐ Yes ☒ No

Location		
Crossing		
Culvert File Number:		Comments: Click or tap here to enter text.
Eligible for the National Register	☐ Yes ☐ No	Comments: Click or tap here to enter text.
Work Description		
Additional Comments:		
•		

C. MAINTENANCE OF TRAFFIC

Part-Width	☐ Yes	☒ No	Tunnel Lights? ☐ Yes	☒ No
Detour	☒ Yes	☐ No	Closure Duration: Day time- Active working	
Routes to be used:	SR-18, SR-109, SR-65, and SR-235.			
Local Detour	☐ Yes	☒ No	Signed? ☐ Yes	☐ No
Routes to be used:				
Adjacent Projects with Detour?	☐ Yes	☒ No	PID(s):	
Project Timing Concerns (Special Events, Festivals, Parades):				
Additional Comments:				
• Echelon paving whole pavement width.				

D. GEOTECHNICAL

Required?	☐ Yes	☒ No		
Responsible Party	☐ Task Order	☐ Central Office		
Tasks	☐ Borings	☐ Laboratory Testing	☐ Sulfate Testing	☐ GB-1
Submittals	☐ Soil Profile Sheets		☐ Structure Foundation Sheets	
Additional Comments:				

E. MISCELLANEOUS

Railroad Contract/Agreement Required	☒ Yes	☐ No	Owner:
Airway Clearance Required	☐ Yes	☒ No	Facility:
Additional Comments:			
•			

F. RIGHT OF WAY

New Right of Way	☐ Yes	☒ No	☐ Temporary	☐ Permanent	# of Parcels:
Relocations	☐ Yes	☒ No	☐ Possible	Number/Type of Relocations:	
Railroad Involvement	☒ Yes	☐ No	Railroad Name:	Ohio and Indiana Railway	
Railroad Use	☒ Active		☐ Inactive	☐ Abandoned	
Special Acquisitions (4(F) / 6(F), Parks, and State Agencies):					
Encroachments	☐ Yes	☒ No	Comments:		
Additional Comments:					
•					

G. UTILITIES

Are any utilities in a reimbursable position?	☐ Yes ☒ No	Company:
Phone	☐ None ☒ Aerial ☐ Buried	Impacts: ☐ Yes ☐ No ☐ Unknown
Cable	☐ None ☒ Aerial ☐ Buried	Impacts: ☐ Yes ☐ No ☐ Unknown
Electric	☐ None ☒ Aerial ☐ Buried	Impacts: ☐ Yes ☐ No ☐ Unknown
Gas	☐ Yes ☒ No	Impacts: ☐ Yes ☐ No ☐ Unknown
Water	☐ Yes ☒ No	Impacts: ☐ Yes ☐ No ☐ Unknown
Storm Sewer	☐ Yes ☒ No	Impacts: ☐ Yes ☐ No ☐ Unknown
Sanitary Sewer	☐ Yes ☒ No	Impacts: ☐ Yes ☐ No ☐ Unknown
ITS/RWIS	☐ Yes ☒ No	Impacts: ☐ Yes ☐ No ☐ Unknown
Other	☐ Yes ☒ No	Impacts: ☐ Yes ☐ No ☐ Unknown
Additional Comments:		

H. PROJECT FUNDING

Cost Estimate:	6.54M	
Plan Splits	☐ Yes ☒ No	Type(s):
Legislation	☐ Yes ☒ No	Jurisdiction(s):

I. PROJECT SCHEDULE

Milestone	Final Schedule
Project Initiation Package (N/A for projects < $20M)	N/A
Consultant Authorization	N/A
Survey	05/01/2026
Geotechnical	N/A
Feasibility Study Submitted	N/A
Alternative Evaluation Report Submitted	N/A
Begin Planning Phase (Footprint Submitted)	N/A
NEPA Start	07/01/2026
Stage 1 Submitted	N/A
Stage 2 Submitted	07/01/2026
Preliminary R/W Plans Submitted	N/A
Compliance R/W Plans Submitted	N/A
Waterway Permit Determination Submitted- 30-day review	N/A
Waterway Permit Determination Complete	N/A

Final R/W Plans Approved	N/A
R/W Authorized	N/A
Environmental Approval	09/01/2026
404/401 Permits Submitted to Agencies- 6-18-month review	N/A
404/401 Permits Received from Agencies	N/A
Stage 3 Submitted	09/15/2026
R/W Acquisition Complete	N/A
Final Tracings Complete	N/A
R/W Certification	10/15/2026
Plan Package Submitted to Central Office	11/09/2026
Sale	02/11/2027
Begin Construction	04/01/2027
End Construction	10/31/2027

J. ROLES & RESPONSIBILITIES

Task	Responsible Party
Survey	ODOT- In House
Geotechnical	N/A
Environmental Studies & Document	ODOT – In House
Plan Development	ODOT – In House
R/W Plan Development	N/A
R/W Acquisition/Appraisals	N/A