TWO WEEK LOOK-AHEAD

JRJ Project #	010571
DOT #	210591
Job Name	Clermont 32
Date	9/4/2024

Previous Week PPC
Week of 8/28/24
Project Average: #DIV/0!

Week's Planning Accuracy

Total Activities Planned	0
Activities Completed	0
Percent Planned Complete	#DIV/0!

Clermont 32, ODOT 210591, JRJ 10571

Phase	Operation	Foreman	Material Qty / Notes	Resources (Select from Drop-down)		9/4 Wed	9/5 Thu	9/6 Fri	9/7 Sat	9/8 Sun	9/9 Mon	9/10 Tue	9/11 Wed	9/12 Thu	9/13 Fri	9/14 Sat	9/15 Sun	DONE? YES	DONE? NO	Category	9/16 Mon	9/17 Tue	9/18 Wed	9/19 Thu	9/20 Fri	9/21 Sat	9/22 Sun
						Week Of:					9/9/2024										(tentative) Week Of:			9/16/24			
Part 2 SR 32 Median Work																											
	Noise wall foundations	Zorb				X	X	X																			
	Underdrain behind noise wall	Zorb									X	X															
	Noise wall posts	Zorb											X	X	X												
	Noise wall panels	Zorb																			X	X	X	X	X		
	Removing PCB EB	Austin									X	X	X														
	CB arpons	Austin						X						X	X												
	Ditch line work	Austin						X						X	X												
	D-wall @ MSE Wall 14	KOKO					X	X			X	X															
	Survey EB 32		would daytime closures be allowed EB between 10am and noon?																		X						
	PN 555 rebar scanning	Donley											?														
	Lane closures on bridge	Souder	would daytime closures be allowed EB between 10am and noon?										?														

NOTES:

Day	M	T	W	H	F	S	S
Day Trucks							
Night Trucks							
Total Trucks							