Station Offset Northing Easting Elevation Feature Report

Report Created: Friday, May 8, 2026
Time: 8:52:50 AM

Project: Design

ADDITIONAL POINTS
HEN-281-5.72, PID 10233

Description:

Baseline Alignment: BLX_S281_5.40

File Name: c:\users\tniese\appdata\local\bentley\projectwise\workingdir\ohiodot-pw.bentley.com_ohiodot-pw-02\trevor.niese@dot.ohio.gov\d1522353\101233_BK001.dgn

Last Revised: 5/8/2026 08:48:44

Input Grid Factor:

Note: All units in this report are in feet unless specified otherwise.

Point	Station	Offset	Northing	Easting	Elevation	Feature
REF12B	301+62.51 R1	-67.12	449213.919	159186.227	694.597	
REF12A	301+77.79 R1	0.02	449147.032	159202.571	695.163	
REF13B	324+84.91 R1	-0.02	449160.621	161502.581	697.049	
REF14A	351+29.72 R1	0.17	449170.342	164147.374	697.170	
REF15A	377+69.17 R1	-0.02	449193.200	166786.694	697.817	
REF16AA	404+12.28 R1	-0.05	449208.452	169429.687	697.081	
REF16A	404+13.34 R1	-0.01	449208.405	169430.746	697.053	
REF18A	457+16.28 R1	-0.05	449222.697	174733.646	695.023	
REF19A	483+69.57 R1	-1.22	449239.842	177386.856	694.993	
REF23	589+58.30 R1	-0.01	449367.677	187974.763	694.830	
PL4	623+05.55 R1	-3.48	449410.414	191321.879	694.104	
NESEC25	629+10.70 R1	-56.13	449418.024	191924.232	694.892	
PL6	827+79.49 R1	0.01	449597.370	211791.917	693.060	
REF36AA	934+24.23 R1	-4.26	449719.395	222435.898	690.341	
PL2	934+24.31 R1	45.70	449669.442	222436.638	689.662	
PL1	934+27.23 R1	33.83	449681.346	222439.398	689.253	
PL5	934+27.23 R1	-4.14	449719.314	222438.904	690.529	
PL3	934+27.31 R1	45.72	449669.462	222439.635	689.870	
REF37	0+00.00 R2	4.91	449732.603	223767.950	691.568	
REF2	0+03.63 R2	-47.83	449785.463	223767.354	574.366	